


## MID-TERM REPORT

**Country:** Vietnam

**Report Writer:** Duong Cong Tuan - Site supervisor

**Donor:**

<b>NAME OF PROJECT</b> Hoi Yen Bridge		<b>PARTNER ORGANIZATION</b> East Meets West	<b>PROJECT ID NO.</b>
<b>STATE PROVINCE</b> Da Nang City	<b>DISTRICT ZONE</b> Hoa Vang District	<b>BLOCK WARD COMMUNE</b> Hoa Bac Commune	<b>VILLAGE CITY</b> Nam Yen Hamlet
		<p>The Socialist Republic of Vietnam</p>  <p style="text-align: center;">Da Nang City is indicated in red</p>	
<b>START DATE</b> August 18 2007		<b>EXPECTED DATE OF COMPLETION</b> Around November, 2007	
<p><b>PROGRESS TO DATE</b></p> <ul style="list-style-type: none"> <li>➤ <i>Completed construction works</i> <ul style="list-style-type: none"> <li>▪ Completed the bidding procedures and chose the qualified construction company ( July 20 – 30, 2007).</li> <li>▪ Signed construction contract with the Le Vu Joint Stock Company ( Aug 08, 2007).</li> <li>▪ Handed over the project site, held meeting with Board of project management and provided documents on supervisory skills to the community site supervisors ( Aug 09-15, 2007)</li> <li>▪ Began construction ( Aug 18 , 2007)</li> <li>▪ Inspected foundation excavation ( Aug 21, 2006)</li> <li>▪ Inspected casting concrete of Pier body ( Aug 28, 2007)</li> <li>▪ Took over erecting form-work and re-bar of Pier beam( Sep 01, 2007)</li> <li>▪ Casting concrete for Pier beam ( Sep 01, 2007 )</li> </ul> </li> </ul>			

- Checked surface of Pier after removed form-work ( Sep 10, 2007 )
- Drove bamboo pile to improve strength of A2 foundation ground ( Sep 10, 2007)

**PROPOSED PLAN:**

- Complete the M2 abutment (September 17)
- Complete the M1 abutment (September 23)
- Complete the lower structure (September 23)
- Cast concrete for beam No. 1 (October 1)
- Cast concrete for beam no. 2 (October 4)
- Cast concrete for beam No. 3 (October 7)
- Cast concrete for beam no. 4 (October 10)
- Complete the construction of concrete slab of bridge (October 13)
- Construct a solid stone embankment to retain soil (October 25)
- Complete the upper structure (November 5)
- Complete all other work (November 10-11)
- Complete the construction of access roads (November 20)

**Photos:**

1. Locate the project site (August 09 ,2007 )



2. Checking the excavation of foundation trench ( Aug 20,2007 )



3. Checking the concrete casting of pier body (August 28, 2007)



4. Checking the form-work (September 01, 2007)



5. Pier after completion (September 10, 2007)



6. Drove bamboo pile to improve strength of A2 foundation ground ( Sep 10, 2007)

